BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work : Package-3, includes 4 works of Rs 249.00 Lks. 1) Improvements to CA ites providing chain link Fencing in Coffee board layout and Surroundings ares in Ward No 07, Byatarayanapura, 2) Improvements to CA sites providing chain link Fencing in Jakkur,Jakkur layout and Surrounding areas in ward no 07, Byatarayanapura, 3) Improvements to roads and footpaths Vinayaka Layout 1st stage, Vinayaka layout 2nd stage and Amruthnagara in ward no 07, Byatarayanapura, 4)Construction and improvements of toilets in Sahakarnagar, Byatarayanapura Surrounding areas in ward no 07, Byatarayanapura

BYATARAYANAPURA DIVISION

TOTAL ABSTRACT

2nd & PART BILL

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

TOTAL ABSTRACT

Name of Work: Construction and Improvements of Toilets in Sahakaranagar, Byatarayanapura Surroundings areas in Ward No. 07, Byatarayanapura.

Name of Work: Estimate for Improvements to Roads and footpath Vinayaka Layout 1st Stage, Vinayaka Layout 2nd Stage and Amrutnagara in Ward No. 07, Byatarayanapura.

Name of Work: Estimate for Improvements to CA Sites Providing Chain Link Fencing in Coffee Board Layout and Surrounding areas in Ward No. 07, Byatarayanapura.

Name of Work: Estimate for Improvements to CA Sites Providing Chain Link Fencing in Jakkur, Jakkur Layout and Surrounding areas in Ward No. 07, Byatarayanapura.

Job Code :- 007-18-000017, 007-18-000018, 007-18-000009, 007-18-000015, 28581

Name of Agency :- B.B. UMESHA

Bill No :-2nd and Part Bill

BOQ Item No	Description	Unit		Qty	Rate	Amount	Remarks
1	KSRRB 300 - Excavation for road, drains and similar works KSRRB 300-1. Earthwork excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5 m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after breaking of clods complete as per specifications. MORTH / Chapter 3 Page No. 142 / Item No. 19.1, PWD SR 2016-17						
	Work No 03			436.55			
	Work No 02			40.95			
	Present Quantity			477.50			
	Previous Quantity			1878.02			
	Total			2355.52			
	BOQ Quantity			2355.67			
	Quantity for Payment	Cum		477.50	200.00	95500.00	
2	KSRB 2.8 : Providing and Filling in foundation with granite / trap broken metal 100mm. and down size, with approved sand including hand packing, ramming, watering, including cost of all materials and labour with all lead and lift. complete as per specifications. specification. No. KBS Page No. 5 / Item No. 2.15 of PWD SR 2016-17						
	Work No 02			6.08			
	Present Quantity			6.08			
	Previous Quantity			82.62			
	Total			88.70			
	BOQ Quantity			88.70			
	Quantity for Payment	Cum		6.08	2500.00	15187.50	

Consultant

Assistant Engineer

Assistant Executive Engineer

BOQ Item No	Description	Unit		Qty	Rate	Amount	Remarks
3	KSRB 4-1.2 : Providing and laying in position plain cement concrete of mix 1:3:6 with OPC cement @ 220kgs, with 40mm and down size graded granite metal coarse aggregates @0.892cum and fine aggregates @ 0.465cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation including cost of all materials, labour, HOM of machinery, curing complete as per specifications. Specification No. KBS 4.1, 4.2. (P.No. 12/I.No. 4.2 of CSR 2016-17)						
	Work No 03			62.66			
	Work No 02			10.13			
	Present Quantity			72.79			
	Previous Quantity			224.72			
	Total			297.51			
	BOQ Quantity			311.39			
	Quantity for Payment	**Cum**		72.79	6000.00	436710.00	
4	KSRB 5.2-3 : Providing and constructing granite / trap / basalt size stone masonry in foundation with cement mortar 1:6, stone hammerd dressed in courses not less than 20 cms high, bond stones at two m. apart in each course including cost of materials, labour, curing complete as per specifications. KBS 5.1.13 Page No. 23 / Item No. 5.6, PWD SR 2016-17						
	Work No 02			32.40			
	Present Quantity			32.40			
	Previous Quantity			174.78			
	Total			174.78			
	BOQ Quantity			207.63			
	Quantity for Payment	**Cum**		32.40	5000.00	162000.00	
6	KSRB 5.3-3 : Providing and constructing granite / trap / basalt size stone masonry in basement with cement mortar 1:6, edges of stones chistle dressed in courses not less than 15 cms high, bond stones at two m. apart in each course including cost of materials, labour, curing complete as per specifications. KBS 5.1.13 Page No. 23 / Item No. 5.9, PWD SR 2016-17						
	Work No 02			14.58			
	Present Quantity			14.58			
	Previous Quantity			80.60			
	Total			95.18			

Consultant

Assistant Engineer

Assistant Executive Engineer

BOQ Item No	Description	Unit		Qty	Rate	Amount	Remarks
	BOQ Quantity			94.77			
	Quantity for Payment	Cum		14.58	5994.00	87392.52	
8	KSRB 15.1.3 Providing ruled pointing to coursed stone masonry with cement mortar 1:3, 20mm deep, after raking joints to depth of 20mm nicely lining, including cost of materials, labour, curing complete as per specifications Page No. 113 / Item No. 15.3, PWD SR 2016-17						
	Work No 02			32.40			
	Present Quantity			32.40			
	Previous Quantity			292.50			
	Total			324.90			
	BOQ Quantity			421.20			
	Quantity for Payment	Sqm		32.40	117.00	3790.80	
9	KSRB 4-1.6 ; Providing and laying in position plain cement concrete of mix 1:2:4 with cement @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.69 cum and fine aggregtes @ 0.459cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, plinth and cills, ncluding cost of all materials, labour, HOM of machinery, curing complete as per specifications. Specification No. KBS 4.1, 4.2. Page No.12, Item No. 4.6 PWD SR 2016-17						
	Work No 02			5.10			
	Present Quantity			5.10			
	Previous Quantity			26.73			
	Total			31.83			
	BOQ Quantity			31.91			
	Quantity for Payment	Cum		5.10	6517.00	33236.70	
10	Supplying and fixing M.S. Rectangular poles made out of 2 equal angles of 65x65x6 mm welded together and fixed in CC (1:2:4) WITH 2 NOS 16mm dia M.S. hold fast rods each of length 25 cms. Including cost of all materials cutting, bending scaffolding wherever necessary, nicely finishing the welded joints with all lead lifts and as per the directions of the Engineerin - charge of the work and including providing 2 coats of approved quality paint over one coat of shop painting (excluding cost of earthwork and concrete) Page No. 262 / Item No. 37.2 PWD SR 2016-17						
	Gkvk Park			105.60			
	Present Quantity			105.60			

Consultant

Assistant Engineer

Assistant Executive Engineer

BOQ Item No	Description	Unit		Qty	Rate	Amount	Remarks
	Previous Quantity			279.60			
	Total			385.20			
	BOQ Quantity			386.40			
	Quantity for Payment	m		105.60	981.00	103593.60	
11	Providing and fixing M.S. Block pipe of 38mm dia, of heavy guage of 14 including removing the bends, cutting the pipe, and fixing pipe in between the existing two verticle poles (M.S. rectangular poles) and spot welding the chain link with M.S. block pipe including cost of all materials wastage in cutting, and scaffolding wherever necessary with all lead and lift as directed by the Engineer-in-charge of work etc., complete including two coats of approved quality paint over one coat of shop paint. Page No. 262 / Item No. 37.4, PWD SR 2016-17						
	Gkvk Park			240.00			
	Present Quantity			240.00			
	Previous Quantity			819.00			
	Total			1059.00			
	BOQ Quantity			1092.00			
	Quantity for Payment	Sqm		240.00	388.00	93120.00	
12	Providing chain link fencing 50mm size of 8 guage properly stretched between existing rectangular poles and fixed with suitable bolts & nuts, the free ends shall be welded to the pole and block pipe at top and bottom as required including cost of all materials, labour, lead and lifts and as per the directions of the Engineer-in-charge of work including two coats of approved quality paint over one coat of shop paint Page No. 262 / Item No. 37.3, PWD SR 2016-17						
	Gkvk Park			27.00			
	Present Quantity			27.00			
	Previous Quantity			628.50			
	Total			655.50			
	BOQ Quantity			655.20			
	Quantity for Payment	Cum		27.00	789.00	21303.00	

Consultant

Assistant Engineer

Assistant Executive Engineer

BOQ Item No	Description	Unit		Qty	Rate	Amount	Remarks
23	KSRB 4.9.2 : Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications. Specification No. KBS 4.6.3 - TMT bars Fe 500 Page No. 17 / Item No. 4.46.2, PWD SR 2016-17						
	Work No 03			10.29			
	Present Quantity			10.29			
	Previous Quantity			7.92			
	Total			18.21			
	BOQ Quantity			18.57			
	Quantity for Payment	Ton		10.29	72595.00	746907.55	
25	KSRB 4-6.4 : Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for vertical surface such as walls at any thickness, including attached pilasters, buttresses, plinth cills and string courses cost of all materials, labour complete as per specifications. Specification No. KBS 4.6.2 Page No. 15 / Item No. 4.31 PWD SR 2016-17						
	Work No 03			1017.60			
	Present Quantity			1017.60			
	Previous Quantity			1270.82			
	Total			2288.42			
	BOQ Quantity			2387.77			
	Quantity for Payment	Sqm		1017.60	350.00	356160.00	
27	KSRB 5-14 : Providing and constructing load bearing wall with solid concrete blocks of size 400x150x200 mm having block density not lessthan 1800 kg/m3 and having a minimum average compressive strength 4.00 N/mm2 confirming to IS 2185 (Part) : 2005 and constructed with CM 1:4 , as per IS 2572:2005 including cost of all materials, labour charegs, scaffolding, curing complete as per specifications. KBS No.5.4						
	Work No 02			99.60			
	Present Quantity			99.60			
	Previous Quantity			158.40			
	Total			258.00			
	BOQ Quantity			258.90			

Consultant

Assistant Engineer

Assistant Executive Engineer

BOQ Item No	Description	Unit		Qty	Rate	Amount	Remarks
	Quantity for Payment	**Sqm**		**99.60**	**1000.00**	**99600.00**	
32	Removing and refixing stone slabs of drains and pointing in CM (1:3) Page No. 25 / Item No. 5.33 PWD SR 2016-17						
	Vinayaka Layout			**544.05**			
	Present Quantity			**544.05**			
	Previous Quantity			**760.50**			
	Total			**1304.55**			
	BOQ Quantity			**1305.86**			
	Quantity for Payment	**Sqm**		**544.05**	**91.00**	**49508.55**	
34	KSRB 4.2.2 : Providing and laying in position reinforced cement concrete of Design mix M20 with OPC cement @ 320kgs, with 20mm and down size graded granite metal coarse aggregates @0.69cum and fine aggregtes @ 0.460 cum, with super plasticisers @ 3 liters confirming to is 9103-1999 reafirmed-2008, machine mixed, concrete laid in layers not exceeding 15 cms thick, vibrated for all works in foundation for footings, pedastals, retaining walls, return walls, walls (any thickness) including attached pilasters, columnspillars, posts, struts, buttresses, bed blocks, anchor blocks & plinths etc., including cost of all materials, labour, HOM of machinery, curing, complete but excluding cost of reinforcement as per specifications. Specification No. KBS 4.1, 4.6 Page No. 12, Item No. 4.11, PWD SR 2016-17						
	Work No 03			**133.56**			
	Present Quantity			**133.56**			
	Previous Quantity			**144.27**			
	Total			**277.83**			
	BOQ Quantity			**277.97**			
	Quantity for Payment	**Cum**		**133.56**	**7000.00**	**934920.00**	
36	Providing precast slab of 100 mm thick including cost of all materials, labour, curing, transportation, loading unloading, etc., complete as per the direction of engineer in charge- Data rate						
	Work No 03			**310.50**			
	Present Quantity			**310.50**			
	Previous Quantity			**499.50**			
	Total			**810.00**			
	BOQ Quantity			**810.00**			
	Quantity for Payment	**Sqm**		**310.50**	**2057.00**	**638698.50**	

Consultant

Assistant Engineer

Assistant Executive Engineer

BOQ Item No	Description	Unit		Qty	Rate	Amount	Remarks
41	KSRB 2-2.1 : Earthwork excavation for foundation of buildings, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, in ordinary soil not exceeding 1.5 m. in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50 m. after breaking of clods complete as per specifications. specification. No. KBS 2.1(a) / 2.3.5 Page No. 5 / Item No. 2.3 of PWD SR 2016-17						
	SahakaraNagar			175.73			
	Present Qty			175.73			
	Previous Quantity			0.00			
	Total			**175.73**			
	BOQ qty			**272.90**			
	Qty for payment	**Cum**		**175.73**	**230.00**	**40417.67**	
42	KSRB 4-1.3 : Providing and laying in position plain cement concrete of mix 1:4:8 with OPC cement @ 180kgs, with 40mm and down size graded granite metal coarse aggregates @0.85cum and fine aggregates @ 0.57cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, including cost of all materials, labour, HOM of machinery, curing complete as per specifications. Specification No. KBS 4.1, 4.2. Page No.12, Item No. 4.3 of PWD SR 2016-17						
	SahakaraNagar			35.53			
	Present Qty			35.53			
	Previous Quantity			0.00			
	Total			**35.53**			
	BOQ qty			**69.68**			
	Qty for payment	**Cum**		**35.53**	**5900.00**	**209623.98**	
5	KSRB 5.2-3 : Providing and constructing granite / trap / basalt size stone masonry in foundation with cement mortar 1:6, stone hammerd dressed in courses not less than 20 cms high, bond stones at two m. apart in each course including cost of materials, labour, curing complete as per specifications. KBS 5.1.13 Page No. 23 / Item No. 5.6, PWD SR 2016-17						
	SahakaraNagar			30.30			
	Present Qty			30.30			
	Previous Quantity			0.00			
	Total			**30.30**			
	BOQ qty			**44.82**			
	Qty for payment	**Cum**		**30.30**	**5109.00**	**154799.63**	

Consultant

Assistant Engineer

Assistant Executive Engineer

BOQ Item No	Description	Unit		Qty	Rate	Amount	Remarks
7	KSRB 5.3-3 : Providing and constructing granite / trap / basalt size stone masonry in basement with cement mortar 1:6, edges of stones chistle dressed in courses not less than 15 cms high, bond stones at two m. apart in each course including cost of materials, labour, curing complete as per specifications. KBS 5.1.13 Page No. 23 / Item No. 5.9, PWD SR 2016-17						
	SahakaraNagar			25.64			
	Present Qty			25.64			
	Previous Quantity			0.00			
	Total			**25.64**			
	BOQ qty			**33.62**			
	Qty for payment	**Cum**		**25.64**	**6108.00**	**156612.48**	
43	KSRB 2.3 : Filling available excavated earth (excluding rock) in sides of foundations upto plinth in layers not exceeding 20cms, in depth, compacting each deposited layers by ramming after watering with lead upto 50m, and lift upto 1.5m, including cost of all labour complete as per specifications, specification. No. KBS 2.9, Page No. 6 / Item No. 2.10 / PWD SR 2016-17						
	SahakaraNagar			175.73			
	Present Qty			175.73			
	Previous Quantity			0.00			
	Total			**175.73**			
	BOQ qty			**272.90**			
	Qty for payment	**Cum**		**175.73**	**154.00**	**27062.27**	
44	KSRB 15.1.2 Providing flush pointing to square rubble, course or uncoursed stone masonry with cement mortar 1:4, 20mm deep, after raking joints to depth of 20mm nicely lining, including cost of materials, labour, curing complete as per specifications Page No. 113 / Item No. 15.2, PWD SR 2016-17						
	SahakaraNagar			120.44			
	Present Qty			120.44			
	Previous Quantity			0.00			
	Total			**120.44**			
	BOQ qty			**181.80**			
	Qty for payment	**Sqm**		**120.44**	**115.00**	**13850.37**	

Consultant

Asstt Engr. N.D
Assistant Engineer

Assistant Executive Engineer

BOQ Item No	Description	Unit		Qty	Rate	Amount	Remarks
28	KSRB 5-14 : Providing and constructing load bearing wall with solid concrete blocks of size 400x150x200 mm having block density not lessthan 1800 kg/m3 and having a minimum average compressive strength 4.00 N/mm2 confirming to IS 2185 (Part) : 2005 and constructed with CM 1:4 , as per IS 2572:2005 including cost of all materials, labour charegs, scaffolding, curing complete as per specifications. KBS No.5.4 Page No. 25 / Item No. 5.26.2, PWD SR 2016-17						
	SahakaraNagar			279.31			
	Present Qty			279.31			
	Previous Quantity			0.00			
	Total			**279.31**			
	BOQ qty			**393.80**			
	Qty for payment	**Sqm**		**279.31**	**1100.00**	**307245.40**	
22	Providing and laying cement concrete using 20 mm and down size granite coarse aggregates and fine aggregates of ready mixed concrete (RMC) M 20 for R.C.C works laid in 15 cms thick layers and well compacted vibrating, curing, for raft foundation column footing , main and secondary beams with all lead and lifts etc., complete (exclusive of cost of steel and fabrication charges.) Page No. 18, Item No. 4.48, PWD SR 2016-17 (with 8% area Weightage)						
	Sahakar Nagar			46.24			
	Present Qty			46.24			
	Previous Quantity			0.00			
	Total			**46.24**			
	BOQ qty			**66.05**			
	Qty for payment	**Cum**		**46.24**	**7174.00**	**331706.75**	
24	KSRB 4.9.2 : Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications. Specification No. KBS 4.6.3 - TMT bars Fe 500 Page No. 17 / Item No. 4.46.2, PWD SR 2016-17						
	Sahakar Nagar			4.62			
	Present Qty			4.62			
	Previous Quantity			0.00			
	Total			**4.62**			
	BOQ qty			**6.60**			
	Qty for payment	**Tonne**		**4.62**	**73964.00**	**342020.39**	

Consultant

Assistant Engineer

Assistant Executive Engineer

BOQ Item No	Description	Unit		Qty	Rate	Amount	Remarks
26	KSRB 4-6.4 : Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for vertical surface such as walls at any thickness, including attached pilasters, buttresses, plinth cills and string courses cost of all materials, labour complete as per specifications. Specification No. KBS 4.6.2 Page No. 15 / Item No. 4.31 PWD SR 2016-17						
	Sahakar Nagar			390.31			
	Present Qty			390.31			
	Previous Quantity			0.00			
	Total			**390.31**			
	BOQ qty			**552.38**			
	Qty for payment	**Sqm**		**390.31**	**357.00**	**139339.96**	
45	KSRB15-3-13 : Providing 12mm thick cement plaster in single coat with cement mortar 1:3, to ceiling including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications. Page No. 114, Item No. 15.21 of PWD SR 2016-17						
	Sahakar Nagar			69.96			
	Present Qty			69.96			
	Previous Quantity			0.00			
	Total			**69.96**			
	BOQ qty			**98.10**			
	Qty for payment	**Sqm**		**69.96**	**235.00**	**16439.95**	
46	KSRB15-3.12 :Providing 20mm thick cement plaster in single coat with cement mortar 1:6, to stone masonry & concrete surface including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications. Page No. 114, Item No. 15.21 of PWD SR 2016-17 (Inside Plastering)						
	Sahakar Nagar			131.49			
	Present Qty			131.49			
	Previous Quantity			0.00			
	Total			**131.49**			
	BOQ qty			**131.49**			
	Qty for payment	**Sqm**		**131.49**	**253.00**	**33266.97**	
47	KSRB15-7 : Providing lime rendering for plastering to wall and ceiling, including cost of materials, labour, curing complete as per specifications. Page No. 115, Item No. 15.33, PWD SR 2016-17						
	Sahakar Nagar			229.59			
	Present Qty			229.59			
	Previous Quantity			0.00			
	Total			**229.59**			
	BOQ qty			**229.59**			

Consultant

Assistant Engineer

Assistant Executive Engineer

BOQ Item No	Description	Unit		Qty	Rate	Amount	Remarks
	Qty for payment	**Sqm**		**229.59**	**30.00**	**6887.70**	
30	KSRB15-3.9 :Providing 18mm thick cement plaster in single coat with cement mortar 1:6, to brick masonry including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications. Page No. 114 / Item No. 15.17, PWD SR 2016-17 (Outside Wall)						
	Sahakar Nagar			261.63			
	Present Qty			261.63			
	Previous Quantity			0.00			
	Total			**261.63**			
	BOQ qty			**331.73**			
	Qty for payment	**Sqm**		**261.63**	**241.00**	**63052.83**	
48	KSRB 15-14.1 : Providing and applying two coats with oil bound washable distemper of approved brand and shade on wall surface including priming coat with distemper primer after throughly brooming the surface free from mortar drops and other foreign matter including preparing the surface even and sand paper smooth, cost of materials, labour, complete as per specifications. Page No. 117 / Item No. 15.49.1, PWD SR 2016-17						
	Sahakar Nagar			361.08			
	Present Qty			361.08			
	Previous Quantity			0.00			
	Total			**361.08**			
	BOQ qty			**361.08**			
	Qty for payment	**Sqm**		**361.08**	**86.00**	**31052.88**	
49	KSRB 15-16.1 : Providing and finishing external walls in two coats with waterproof cement paint of approved brand and shade to give an even shade after throughly brooming the surface to remove all dirt and loose powdered material, free from mortar drops and other foreign matter cost of materials, labour, complete as per specifications. - with primer. Page No. 117 / Item No. 15.53.2, SR 2016-17.						
	Sahakar Nagar			261.63			
	Present Qty			261.63			
	Previous Quantity			0.00			
	Total			**261.63**			
	BOQ qty			**331.73**			
	Qty for payment	**Sqm**		**261.63**	**102.00**	**26686.26**	

Consultant

Assistant Engineer

Assistant Executive Engineer

BOQ Item No	Description	Unit		Qty	Rate	Amount	Remarks
50	KSRB 14.14-5: Providing Ceramic tiles of approved make,shade and size for flooring, treads of steps and landings laid on a bed of 12mm thick, cement mortar 1:3 mix, flush pointing with white cement using colour pigment , including cost of materials, labour, curing, complete as per specifications. - for Ceramic Tiles of size 30x30cms 6mm thick. Page No.106, Item No. 14.36.2, PWD SR 2016-17						
	Sahakar Nagar			67.11			
	Present Qty			67.11			
	Previous Quantity			0.00			
	Total			**67.11**			
	BOQ qty			**98.10**			
	Qty for payment	**Sqm**		**67.11**	**1400.00**	**93958.55**	
51	KSRB 7.1 : Providing and fixing in position collapsible steel shutters with single or double leaf with vertical channel 20mmx10mmx2mm braced with flat iron diagonals 20mmx5mm size, with top and bottom rails of T iron sections of 40x40x6 mm with 38mm dia steel pulleys complete with bolt and nuts, locking arrangements, stoppers, handles on both sides with 7.5cms openings at 10 cms. c to c applying a priming coat of red lead paint. cost of materials, labour, HOM of machinery complete as per specifications. size of gate 2.4mx1.4m. Specification No. KBS 7.7 / 7.12 Page No. 30, Item No. 7.1, PWD SR 2016-17						
	Sahakar Nagar			16.59			
	Present Qty			16.59			
	Previous Quantity			0.00			
	Total			**16.59**			
	BOQ qty			**21.60**			
	Qty for payment	**Sqm**		**16.59**	**4850.00**	**80461.50**	
52	KSRB 14-17.2 : Providing skirting, dado, rises of steps with colour glazed tiles on 10mm thick cement plaster 1:3 and jointed with white cement slurry over rough plaster surface (excluding cost of rough plastered surface which should be measured and paid separately) using glazed tiles of approved make and size including cost of materials, labour, complete as per specifications. Specification No.KBS 14.16, 14.17 - Colour glazed tiles 15x15 cms 6mm thick						
	Sahakar Nagar			361.33			
	Present Qty			361.33			
	Previous Quantity			0.00			
	Total			**361.33**			
	BOQ qty			**501.75**			
	Qty for payment	**Sqm**		**361.33**	**1270.00**	**458889.35**	

Consultant

Assistant Engineer

Assistant Executive Engineer

BOQ Item No	Description	Unit		Qty	Rate	Amount	Remarks
53	SOLID PVC DOOR FRAME Providing & fixing factory made PVC Door frame of size 50x47mm with a wall thickness of 5mm, made out of extruded 5mm rigid PVC foam sheet metered cut at corners & jointed 2 No.s of 150mm long brackets of 15x15mm M.S Square tube, the entire door frame to be reinforced with 19x19mm M.S Square tube of 19 gauge. The door frame to be fixed to the wall using M.S. Screws of 65/80mm size Page No. 56, Item No. 9.84, PWD SR 2016-17						
	Sahakar Nagar			30.45			
	Present Qty			30.45			
	Previous Quantity			0.00			
	Total			**30.45**			
	BOQ qty			**63.00**			
	Qty for payment	**Sqm**		**30.45**	**641.00**	**19518.45**	
54	SOLID PANEL PVC DOOR SHUTTER Providing & fixing 30mm thick factory made rigid foam Panelled Door Shutters made from M.S. tube of 19 gauge thickness, size 19x19mm fro styles and 15x15mm for top & bottom rails, covered with heat moulded PVC channel of 5mm thick sheet & 30 x 50mm wide to form styles & 5mm thick & 75mm wide PVC Sheets for top rail, lock rail & bottom rail on either side & 5mm thick 20mm wide PVC sheet as gap insert for top rail & bottom rail, Panelling of 5mm thick PVC sheet fitted in the M.S. Frame, Sealed to the styles & rails with 5x30mm PVC sheet beading on either side & joined together with solvent cement adhesive etc., Complete as per manufacturers specification & direction of Engineer-in-charge fixed to frames with 3 nos of 75 m.m Aluminium hinges. Page No. 56, Item No. 9.83, PWD SR 2016-17						
	Sahakar Nagar			30.45			
	Present Qty			30.45			
	Previous Quantity			0.00			
	Total			**30.45**			
	BOQ qty			**63.00**			
	Qty for payment	**Sqm**		**30.45**	**3850.00**	**117232.50**	

Consultant

Assistant Engineer

Assistant Executive Engineer

BOQ Item No	Description	Unit		Qty	Rate	Amount	Remarks
55	KSRB 7.7 : Providing and fixing in position in cement concrete 1:3:6 steel glazed windows and ventilators side hung/top hung fully openable as per approved drawings using Z angles of 25x33x3mm, weighing 1.419 Kg/m both for outer and inner frames and central mullion section of size 25x46x3mm. weighing 2.28Kg/m duly providing T section 19x19x3mm weighing 0.839 kg/m for glazing of windows not more than 34 cms. c to c including providing and fixing 4mm. thick reeded glass with teakwood beading of required size, all steel sections should confirm to I.S 7452:1990, 4nos. of holdfasts of approved size, section should be cut to length welded and electrically grinded subdividing frames of unit shall be tenonned and revetted into the frames electrically. All the steel surface shall be throughly cleaned free of rust and painted with one coat of anti-corosive paint and finishing with two coats of ready mix paint of approved colour and make including cost of materials, fixtures, labour and HOM of machinerycomplete as per specifications. Specification No. KBS 7.12.1 / 7.12.2 / 7.12.3 / 7.12 Page No. 31, Item No. 707 PWD SR 2016-17						
	Sahakar Nagar			10.80			
	Present Qty			10.80			
	Previous Quantity			0.00			
	Total			**10.80**			
	BOQ qty			**10.80**			
	Qty for payment	**Sqm**		**10.80**	**4308.00**	**46526.40**	
56	Providing and fixing Chorinated Poly Venyl Chloride (CPVC) pipes conforming to IS 15778, having thermal stability for hot and cold water supply including all CPVC plain and brass threaded fittings including fixing the pipe with clamp at 1.00 mtr spacing. This includes jointing of pipes and making good the same including testing of joints complete. (Concealed work including cutting chases and good the walls etc.) - 20mm nominal OD pipes. (P.No.96, I.No. 13.86.2 of PWD SR 2016-17)						
	Sahakar Nagar			197.00			
	Present Qty			197.00			
	Previous Quantity			0.00			
	Total			**197.00**			
	BOQ qty			**250.00**			
	Qty for payment	**Mtrs**		**197.00**	**256.00**	**50432.00**	

Consultant

Assistant Engineer

Assistant Executive Engineer

BOQ Item No	Description	Unit		Qty	Rate	Amount	Remarks
57	Providing and fixing Chorinated Poly Venyl Chloride (CPVC) pipes conforming to IS 15778, having thermal stability for hot and cold water supply including all CPVC plain and brass threaded fittings including fixing the pipe with clamp at 1.00 mtr spat & the cost of cutting chases & making good the same including testing of joints complete. (Concealed work including cutting chases and good the walls etc.) - 25mm nominal OD pipes (P.No.96, I.No. 13.86.3 of PWD SR 2016-17)						
	Sahakar Nagar			197.00			
	Present Qty			197.00			
	Previous Quantity			0.00			
	Total			**197.00**			
	BOQ qty			**250.00**			
	Qty for payment	**Mtrs**		**197.00**	**305.00**	**60085.00**	
58	Providing and fixing CI Nahani trap of approved make conforming to ISI specifications and construction of Cistern in M-15 as per directions (Rate is inclusive of cost of materials and fixtures and conveyance of materials to work spot). - 12.5cms x 7.5cms Page No. 88, Item No. 12.113.2, PWD SR 2016-17						
	Sahakar Nagar			19.00			
	Present Qty			19.00			
	Previous Quantity			0.00			
	Total			**19.00**			
	BOQ qty			**25.00**			
	Qty for payment	**Each**		**19.00**	**347.00**	**6593.00**	
59	Providing and fixing 7.5 cms to 15.00 cms dia NP grating 100 mm dia. (P.No. 88, I.No. 12.111 of PWD SR 2016-17)						
	Sahakar Nagar			19.00			
	Present Qty			19.00			
	Previous Quantity			0.00			
	Total			**19.00**			
	BOQ qty			**25.00**			
	Qty for payment	**Each**		**19.00**	**195.00**	**3705.00**	
60	KSRB13-6.3-3 : Providing and fixing in position brass gate valve with C.I wheel of approved quality (screwed end) 25mm nominal bore including cost of all materials, labour and HOM of equipments with all leads complete as per specifications. Specification No.KBS 13.2.6 / 13.3. (P.No.91/ I.No. 13.34 of CSR 2016-17)						
	Sahakar Nagar			37.00			
	Present Qty			37.00			

Consultant

Assistant Engineer

Assistant Executive Engineer

BOQ Item No	Description	Unit		Qty	Rate	Amount	Remarks
	Previous Quantity			0.00			
	Total			**37.00**			
	BOQ qty			**50.00**			
	Qty for payment	**Each**		**37.00**	**732.00**	**27084.00**	
61	KSRB13-8.5 : Providing and fixing to wall, ceiling and floor, low density polyethylene pipes 6.00 kgf/sq.cm working pressure 140mm outside diameter with special flange, compression type fittings, wall clips, making good the wall, ceiling and floor, including cost of all materials, labour charges, HOM of equipments and testing complete as per specifications. Specification No.KBS 13.2.15.1 / 13.9 Page No. 93,Item No. 13.70.6, PWD SR 2016-17						
	Sahakar Nagar			37.00			
	Present Qty			37.00			
	Previous Quantity			0.00			
	Total			**37.00**			
	BOQ qty			**50.00**			
	Qty for payment	**Mtrs**		**37.00**	**649.00**	**24013.00**	
62	KSRB 12-8.1 : Constructing brick masonry inspection chamber 455x610mm, and 450mm depth, (clear inside dimension) for single pipeline, using table moulded non-modular bricks of class designation 50 in cement mortar 1:5, C.I cover withframe (light duty) 455x610mm internal dimensions, total weight of cover with frame to be not less than 38 kg (weight of cover 23kg and weight of frame 15 kg) R.C.C. top slab with cement concrete M 15 with 20mm and downsize granite metal, foundation concrete M 5 with 40mm and downsize granite metal inside plastering 12mm thick with cement mortar 1:3, finish smooth with a floating coat of cement on walls and bed concrete complete as per standard design including cost of materials, labour charges, curing complete as per specifications. Specification No. KBS (P.No. 73/ I.No.11.50 of PWD SR 2016-17)						
	Sahakar Nagar			33.00			
	Present Qty			33.00			
	Previous Quantity			0.00			
	Total			**33.00**			
	BOQ qty			**40.00**			
	Qty for payment	**Nos**		**33.00**	**8500.00**	**280500.00**	

Consultant

Assistant Engineer

Assistant Executive Engineer

BOQ Item No	Description	Unit		Qty	Rate	Amount	Remarks
63	KSRB 11-11.8 : Providing and fixing white vitreous china clay, surgeon type wash basin size 660x460mm with a pair of 15mm C.P brass pillar taps with pair of elbow operated levers, C.I / M.S brackets, 32 mm C.P. brass waste of standard pattern, painting of fittings and brackets, cutting and making good the wall and floor wherever required, including cost of materials, labour complete as per specifications. KBS 11 Page No. 81, Item No. 12.30, PWD SR 2016-17						
	Sahakar Nagar			12.00			
	Present Qty			12.00			
	Previous Quantity			0.00			
	Total			**12.00**			
	BOQ qty			**20.00**			
	Qty for payment	**Unit**		**12.00**	**5588.00**	**67056.00**	
64	KSRB13-6.1-3 : Providing and fixing in position brass bib cock of approved quality 25mm nominal bore including cost of all materials, labour and HOM of equipments with all leads complete as per specifications. Specification No.KBS 13.2.2 / 13.3. (P.No.91/ I.No. 13.25 of CSR 2016-17)						
	Sahakar Nagar			30.00			
	Present Qty			30.00			
	Previous Quantity			0.00			
	Total			**30.00**			
	BOQ qty			**40.00**			
	Qty for payment	**Each**		**30.00**	**335.00**	**10050.00**	
65	KSRB 11-2 : Providing and fixing white vitreous china clay, water closet Orissa pattern of size 580 x 440mm with integral type footrests, 100mm S or P trap, 10 litre low level, P.V.C flushing cistern (all are approved make) with fittings, C.I / M.S brackets, 32mm diameter flush pipe fittings and clamps, overflow arrangements with special and 25mm mosquito proof coupling of approved design, painting of fittings and brackets, cutting and making good the wall and floor wherever required, including cost of materials, labour complete as per specifications. Specification No. KBS 11. (P.No. 77, I.No.12.2 of PWD SR 2016-17)						
	Sahakar Nagar			16.00			
	Present Qty			16.00			
	Previous Quantity			0.00			
	Total			**16.00**			
	BOQ qty			**16.00**			
	Qty for payment	**Each**		**16.00**	**5291.00**	**84656.00**	

Consultant

Assistant Engineer

Assistant Executive Engineer

BOQ Item No	Description	Unit		Qty	Rate	Amount	Remarks
66	KSRB 13-11.1 : Providing and placing on terrace, polyethylene water storage tanks with manhole lid and suitable locking arrangements, making holes of suitable diameter for inlet, outlet and over flow pipes, including cost of all materials, labour, transport charges, HOM of equipments and testing complete as per specifications. (For 1000 litre capacity) Specification No.KBS 13.22 Page No. 94, Item No. 13.78, PWD SR 2016-17						
	Sahakar Nagar			6.00			
	Present Qty			6.00			
	Previous Quantity			0.00			
	Total			**6.00**			
	BOQ qty			**10.00**			
	Qty for payment	**Nos**		**6.00**	**10333.00**	**61998.00**	
67	KSRB 11-15.3 : Providing and fixing 453x357mm dia rectangular shape mirror with plastic moulded frame of approved make and shade with 6mm thick hard board backing including cost of materials, labour complete as per specifications. (P.No.82, I.No. 12.41 of PWD SR 2016-17)						
	Sahakar Nagar			6.00			
	Present Qty			6.00			
	Previous Quantity			0.00			
	Total			**6.00**			
	BOQ qty			**10.00**			
	Qty for payment	**Unit**		**6.00**	**1440.00**	**8640.00**	
	GRAND TOTAL					**7279092.95**	

Consultant

Assistant Engineer 01/04/19

Assistant Executive Engineer